PROPOSAL FOR GRANTING EXTENTION OF TIME OR IMPOSING FINE

1	Name of the work	Development of Doddabommasandra Lake Phase-2, Bangalore	
2	Estimate amount of work & sanctioned No.	500.00 Lakhs, CE/Lakes/TS-46/2014-15 Dt: 17.01.2015	
3	Amount put to tender	520.58 Lakhs	
4	Agreement No	EE-2/Lakes/AG/22/2016-17, Dated :01/07/2016	
5	No. & date of work order issued	EE-2/Lakes/WO/22/2016-17, Dated :01/07/2016	
6	Time limit originallly fixed for completion of the work	300 Days till 25.04.2017	
7	Name of the Contractor	Sri. B Arun Kumar	
8	Date of application of the contractor for granting the extension of time	20.09.2017	
9	Date of receipt of application in the Sub Division	20.09.2017	
10	Extension granted if any	Yes till 23.9.2017	
11	Work carried out during the first period and Ist extension.	Part Pitching, Turfing, Hoskote Gravel and Park Improvement work etc.	
12	Work carried out by the contractor during the original period.	Desilting, Embankment Formation, Park Improvement, Pitching, Revetment, Main Bund Improvement, Turfing etc.	
13	Work carried out during the extension.	-	
14	Time now applied	From 24.09.2017 to 30.06.2018	
15	Date of recommending the time limit applied for	20.09.2017	
16	Whether the original application of the Contractor enclosed	yes	
17	Balance works remaining to be done	Part Pitching, Rockfill bund and part Pathway.	
18	Probable time limit required for completion remaing works.	From 24.09.2017 to 30.06.2018	
19	Const of work charge establishment	Nil	
20	Weekly notice as per Rule2 of the contract has been issued.	-	
21	Remarks by the AEE (Lakes)	Recommended for time extension without penalty.	Signature :
22	Daily rate & fine proposed	Extension time may be recommended without fine	
23	Deputy Conservator of Forests (Lakes)	Extension Approved without penalty.	Signature : 20/9/17
24	Chief Engineer (Lakes)	Extension of Time Approved.	Signature :

Scanned by CamScanner